COMPLETION REPORT

1. Name of work : **Construction of culverts in 2nd Main Road at Ravindranagara in Ward No.13 in Shettyhalli Sub division, under 22.75% grant.**

2. Sanctioned estimate No. & date : TS/SD/10-11 D: 6-8-10

3. Head of Account which is chargeable : P1878

4. Entrustment order No. & date : 368/12-13 22-2-13

5. Name of the Contractor : **Technical Manager (West) KRIDL, Madhava nagar Mahadevapura, Bangalore.**

   a) Time stipulated for completion of the work. : 120 Days

   b) Delay in execution of work : 69 days

6. Measurement recorded in : M.B.No. 1629/09-10 from Page No.

7. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 62890-892 from page No.

8. Name of the Officer/Official Incharge of the work : AEE (SSD)

9. Asst. Executive Engineer/Junior Engineer : Nagabhushana

   b) Asst. Executive Engineer : Ravi N.K

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
999000=00	1098~~684~~=00	~~109666=0~~ 79121=00	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No

Asst. Executive Engineer ( )
Bruhath Bangalore Mahanagara Palike

Accounts Superintendent
Bruhath Bangalore Mahanagara Palike

Executive Engineer ( )
Bruhath Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ